A. General Information					
1	Project Name	020012S-OffSml-CECStd22			
2	Run Title				
3	Project Location	- specify -			
4	City	- specify -	5	Standards Version	Compliance 2022
6	Zip code	95814	7	Compliance Software (version)	CBECC 2022.3.2-SP1 (1369)
8	Climate Zone	12	9	Building Orientation (deg)	0
10	Building Type(s)	• Nonresidential	11	Weather File	SACRAMENTO-EXECUTIVE_STYP20.epw
12	Project Scope	• New complete scope	13	Number of Dwelling Units	0
14	Total Conditioned Floor Area in Scope (ft^2)	5502.06	15	Total # of hotel/motel rooms	0
16	Total Unconditioned Floor Area (ft^2)	0	17	Fuel Type	Natural gas
18	Nonresidential Conditioned Floor Area	5502.06	19	Total # of Stories (Habitable Above Grade)	1
20	Residential Conditioned Floor Area	0			

B. PROJECT SUMMARY

Table B shows which building components are included in the performance calculation. If indicated as not included, the project must show compliance prescriptively if within the permit application.

<table>
<tr><th colspan="6">Building Components Complying via Performance</th><th colspan="2">Building Components Complying Prescriptively</th></tr>
<tr><td rowspan="2">Envelope (See Table G)</td><td>Nonres</td><td>Performance</td><td rowspan="2">Solar Thermal Water Heating (See Table I3)</td><td>☐</td><td>Performance</td><td colspan="2" rowspan="2">The following building components are ONLY eligible for prescriptive compliance and should be documented on the NRCC form listed if within the scope of the permit application (i.e. compliance will not be shown on the NRCC-PRF-E).</td></tr>
<tr><td>MultiFam</td><td>Not Included</td><td>☒</td><td>Not Included</td></tr>
<tr><td rowspan="2">Mechanical (See Table H)</td><td>Nonres</td><td>Performance</td><td rowspan="2">Covered Process: Commercial Kitchens (see Table J)</td><td>☐</td><td>Performance</td><td>Indoor Lighting (Unconditioned) 140.6 & 170.2(e)</td><td>NRCC-LTI-E is required</td></tr>
<tr><td>MultiFam</td><td>Not Included</td><td>☒</td><td>Not Included</td><td>Outdoor Lighting 140.7 & 170.2(e)</td><td>NRCC-LTO-E is required</td></tr>
<tr><td rowspan="2">Domestic Hot Water (See Table I)</td><td>Nonres</td><td>Performance</td><td rowspan="2">Covered Process: Laboratory Exhaust (see Table J)</td><td>☐</td><td>Performance</td><td>Sign Lighting 140.8 & 170.2(e)</td><td>NRCC-LTS-E is required</td></tr>
<tr><td>MultiFam</td><td>Not Included</td><td>☒</td><td>Not Included</td><th colspan="2">Building Components Complying with Mandatory Measures</th></tr>
<tr><td rowspan="2">Lighting (Indoor Conditioned, see Table K)</td><td>Nonres</td><td>Performance</td><td rowspan="2">Photovoltaics (see Table F)</td><td>☒</td><td>Performance</td><td colspan="2">Electrical power systems, commissioning, solar ready, elevator and escalator requirements are mandatory and should be documented on the NRCC form listed if applicable (i.e. compliance will not be shown on the NRCC-PRF-E.)</td></tr>
<tr><td>MultiFam</td><td>Not Included</td><td>☐</td><td>Not Included</td><td>Electrical Power Distribution 110.11</td><td>NRCC-ELC-E is required</td></tr>
<tr><td colspan="3" rowspan="2"></td><td rowspan="2">Battery (see Table F)</td><td>☒</td><td>Performance</td><td>Commissioning 120.8</td><td>NRCC-CXR-E is required</td></tr>
<tr><td>☐</td><td>Not Included</td><td>Solar and Battery 110.10</td><td>NRCC-SAB-E is required</td></tr>
</table>

C1. COMPLIANCE SUMMARY			
COMPLIES[3]			
	Time Dependent Valuaton (TDV)		Source Energy Use
	Efficiency[1] (kBtu/ft^2 - yr)	Total[2] (kBtu/ft^2 - yr)	Total[2] (kBtu/ft^2 - yr)
Standard Design	206.44	104.39	11.7
Proposed Design	206.44	104.39	11.69
Compliance Margins	**0**	**0**	**0.01**
	Pass	**Pass**	**Pass**

[1] *Efficiency measures include improvements like a better building envelope and more efficient equipment*

[2] *Compliance Totals include efficiency, photovoltaics and batteries*

[3] *New Construction, Complete Addition Scope: Building complies when all efficiency and total compliance margins are greater than or equal to zero and unmet load hour limits are not exceeded*

Existing, Addition and Alteration Scope: Building complies when efficiency compliance margin is greater than or equal to zero and unmet load hour limits are not exceeded

C2. TDV ENERGY COMPLIANCE RESULTS FOR PERFORMANCE COMPONENTS (Annual TDV Energy Use, kBtu/ft^2 - yr)			
COMPLIES[2]			
Energy Component	**Standard Design (TDV)**	**Proposed Design (TDV)**	**Compliance Margin (TDV)[1]**
Space Heating	12.53	12.53	0
Space Cooling	57.42	57.42	0
Indoor Fans	95.44	95.44	0
Heat Rejection	0	0	0
Pumps & Misc.	0	0	0
Domestic Hot Water	7.68	7.68	0
Indoor Lighting	33.37	33.37	0
Flexibility	---	---	---
EFFICIENCY COMPLIANCE TOTAL	**206.44**	**206.44**	**0 (0%)**
Photovoltaics	-95.52	-95.52	---
Batteries	-6.53	-6.53	---
TOTAL COMPLIANCE	**104.39**	**104.39**	**0 (0%)**

[1] *Notes: This number in parenthesis following the Compliance Margin in column 4, represents the Percent Better than Standard.*

C3. TDV ENERGY RESULTS FOR NON-REGULATED COMPONENTS[1]

Non-Regulated Energy Component	Standard Design (TDV)	Proposed Design (TDV)	Compliance Margin (TDV)[1]
Receptacle	102.01	102.01	---
Process	---	---	---
Other Ltg	---	---	---
Process Motors	---	---	---
TOTAL (TOTAL COMPLIANCE + NON-REGULATED COMPONENTS)	**206.4**	**206.4**	**0 (0%)**

[1] *Notes: This table is not used for Energy Code Compliance.*

C4. SOURCE ENERGY COMPLIANCE RESULTS FOR PERFORMANCE COMPONENTS (Annual SOURCE Energy Use, kBtu/ft² /yr)			
COMPLIES[2]			
Energy Component	**Standard Design (SOURCE)**	**Proposed Design (SOURCE)**	**Compliance Margin (SOURCE)[1]**
Space Heating	1.8	1.8	0
Space Cooling	2.41	2.41	0
Indoor Fans	8.96	8.96	0
Heat Rejection	0	0	0
Pumps & Misc.	0	0	0
Domestic Hot Water	0.65	0.65	0
Indoor Lighting	2.62	2.62	0
Flexibility	---	---	---
EFFICIENCY COMPLIANCE TOTAL	**16.44**	**16.44**	**0 (0%)**
Photovoltaics	-3.4	-3.4	---
Batteries	-1.34	-1.35	0.01
TOTAL COMPLIANCE	**11.7**	**11.69**	**0.01 (0.1%)**
[1] *Notes: This number in parenthesis following the Compliance Margin in column 4, represents the Percent Better than Standard.*			

C5. SOURCE ENERGY RESULTS FOR NON-REGULATED COMPONENTS[1]			
Non-Regulated Energy Component	**Standard Design (SOURCE)**	**Proposed Design (SOURCE)**	**Compliance Margin (SOURCE)[1]**
Receptacle	7.55	7.55	---
Process	---	---	---
Other Ltg	---	---	---
Process Motors	---	---	---
TOTAL (TOTAL COMPLIANCE + NON-REGULATED COMPONENTS)	**19.25**	**19.24**	**0.01 (0.1%)**

[1] Notes: This table is not used for Energy Code Compliance.

C6. 'ABOVE CODE' QUALIFICATIONS	
☐ This project is pursuing CalGreen Tier 1	☐ This project is pursuing CalGreen Tier 2

C7. ENERGY USE SUMMARY

Energy Component	Standard Design Site (MWh)	Proposed Design Site (MWh)	Margin (MWh)	Standard Design Site (MBtu)	Proposed Design Site (MBtu)	Margin (MBtu)
Space Heating	2	2	0	---	---	---
Space Cooling	8.4	8.4	0	---	---	---
Indoor Fans	18.5	18.5	0	---	---	---
Heat Rejection	---	---	---	---	---	---
Pumps & Misc.	---	---	---	---	---	---
Domestic Hot Water	1.7	1.7	0	---	---	---
Indoor Lighting	7.4	7.4	0	---	---	---
Flexibility	---	---	---	---	---	---
EFFICIENCY TOTAL	**38**	**38**	**0**	**0**	**0**	**0**
Photovoltaics	-26.9	-26.9	0	---	---	---
Batteries	0.2	0.2	0	---	---	---
ENERGY USE SUBTOTAL	**11.3**	**11.3**	**0**	**0**	**0**	**0**
Receptacle	23.6	23.6	0	---	---	---
Process	---	---	---	---	---	---
Other Ltg	---	---	---	---	---	---
Process Motors	---	---	---	---	---	---
ENERGY USE TOTAL	**34.9**	**34.9**	**0**	**0**	**0**	**0**

C8. ENERGY USE INTENSITY (EUI)

	Standard Design (kBtu/ft² / yr)	Proposed Design (kBtu/ft² / yr)	Margin (kBtu/ft² / yr)	Margin Percentage
GROSS EUI[1]	38.32	38.32	0	0
NET EUI[1]	21.64	21.64	0	0

[1] *Notes: Gross EUI is Energy Use Total (not including PV)/Total Building Area. Net EUI is Energy Use Total (including PV)/Total Building Area.*

D1. EXCEPTIONAL CONDITIONS

• The aged solar reflectance and aged thermal emittance must be listed in the Cool Roof Rating Council database of certified products. For projects where initial reflectance is used, the initial reflectance must be listed, and the aged reflectance is calculated by the software program and used in the compliance model.
• The project uses the Simplified Geometry Performance Modeling Approach which is not capable of modeling daylighting controls and assumes the prescriptive Secondary Daylit Control requirements are met. PRESCRIPTIVE COMPLIANCE documentation (form NRCC-LTI-02-E) for the requirements of section 140.6(d) Automatic Daylighting Controls in Secondary Daylit Zones is required.

F1. REQUIRED PV SYSTEMS

01	02	03	04	05	06	07	08	09	10	11	12
DC System Size (kWdc)	Exception[1]	Module Type	Array Type	Power Electronics	CFI	Azimuth (deg)	Tilt Input	Array Angle (deg)	Tilt: (x in 12)	Inverter Eff. (%)	Annual Solar Access (%)
17.22		Standard (14-17%)	Fixed	none	true	150-270	n/a	n/a	<=7:12	96	98

[1]*See Table D1 for any PV exceptions used.*

F1B. PV BATTERY BUILDING TYPE(S)		
01	**02**	**03**
Building Occupancy Type* (From Table 140.10-A/B and 170.2-U/V)	**Conditioned Floor Area (ft^2)**	**Unconditioned Floor Area (ft^2)**
Grocery	0	0
High-Rise Multifamily	0	0
Office, Financial Institutions, Unleased Tenant Space	5502.06	0
Retail	0	0
School	0	0
Warehouse	0	0
Auditorium, Convention Center, Hotel/Motel, Library, Medical Office Building/Clinic, Restaurant, Theater	0	0
None	0	0
**Building Occupancy Types are defined in Section 100.1 of the Energy Code*		

F2. BATTERY SYSTEMS[1]						
01	**02**	**03**	**04**	**05**	**06**	**07**
Control	**Capacity (kWh)**	**Charging Efficiency**	**Charging Rate (kW)**	**Discharging Efficiency**	**Discharging Rate (kW)**	**Round Trip Efficiency**
TOU	30.45	N/A	7.23	N/A	7.23	0.9
[1]*See Table D1 for any Battery exceptions used.*						

G1. ENVELOPE GENERAL INFORMATION (conditioned spaces only)

01	02	03	04
Opaque Surfaces & Orientation	**Total Gross Surface Area (ft^2)**	**Total Fenestration Area (ft^2)**	**Window to Wall Ratio (%)**
North-Facing[1]	909.07	180	19.8
East-Facing[2]	606.04	120	19.8
South-Facing[3]	909.07	222	24.42
West-Facing[4]	606.04	120	19.8
Total	**3030.22**	**642**	**21.19**
Roof	6445.02	0	0

Notes

[1]North-Facing is oriented to within 45 degrees of true north, including 4500'00" east of north (NE), but excluding 4500'00" west of north (NW),

[2]East-Facing is oriented to within 45 degrees of true east, including 4500'00" south of east (SE), but excluding 4500'00" north of east (NE),

[3]South-Facing is oriented to within 45 degrees of true south, including 4500'00" west of south (SW), but excluding 4500'00" east of south (SE),

[4]West-Facing is oriented to within 45 degrees of true west, including 4500'00" north of west (NW), but excluding 4500'00" south of west (SW),

G2A. ROOFING PRODUCT SUMMARY (NONRESIDENTIAL)

01	02	03	04	05	06
Assembly Name	**Roof Pitch**	**Roof Rise (x in 12)**	**Aged Solar Reflectance**	**Thermal Emittance**	**SRI**
Base_CZ12-SteepNonresWoodFramingAndOtherRoofU034	SteepSlope	N/A	0.25	0.8	N/A

G4. NONRESIDENTIAL AIR BARRIER

01	02
Building Story Name	**Air Barrier**
Building Story 1	Air barrier - not verified

G5. OPAQUE SURFACE ASSEMBLY SUMMARY										
01	02	03	04	05	06		07	08	09	10
Surface Name	Construction Type	Area (ft²)	Framing Type	Cavity R-Value	Continuous R-Value		Units	Value	Description of Assembly Layers	Status[1]
					Interior	Exterior				
Base_CZ12-SlabOnOrBelowGradeF073	Underground Floor	5,502.06	N/A	0	N/A	N/A	F-factor	0.73	Slab Type =Unheated slab on grade Insulation Orientation =None Insulation R-Value =none	N
Base_CZ12-NonresMetalFrameWallU055	Exterior Wall	3,030.22	Metal	0	N/A	16.05	U-factor	0.055	Stucco - 7/8 in. Compliance Insulation R14.60 Compliance Insulation R1.41 Compliance Insulation R0.02 Compliance Insulation R0.02 Air - Metal Wall Framing - 16 or 24 in. OC Gypsum Board - 1/2 in.	N
NACM_Interior Wall	Interior Wall	2,645.59	Metal	0	N/A	N/A	U-factor	0.3195	Gypsum Board - 5/8 in. Air - Metal Wall Framing - 16 or 24 in. OC Gypsum Board - 5/8 in.	N
Base_CZ12-SteepNonresWoodFramingAndOtherRoofU034	Roof	6,445.02	N/A	0	N/A	28.63	U-factor	0.034	Metal Standing Seam - 1/16 in. Compliance Insulation R28.63	N
Base_CZ12-NonresOtherFloorU071	Exterior Floor	611.6	N/A	0	N/A	9.83	U-factor	0.071	Compliance Insulation R9.83 Plywood - 5/8 in. Carpet - 3/4 in.	N
NACM_Drop Ceiling	Interior Floor	5,502.06	N/A	0	N/A	N/A	U-factor	0.2924	Acoustic Tile - 3/4 in.	N

[1] *Status: N - New, A - Altered, E - Existing*

G7A. FENESTRATION ASSEMBLY SUMMARY (NONRESIDENTIAL)

01	02	03	04	05	06	07	08	09
Fenestration Assembly Name	**Fenestration Type/ Product Type / Frame Type**	**Certification Method[1]**	**Assembly Method**	**Area (ft^2)**	**Overall U-factor**	**Overall SHGC**	**Overall VT**	**Status[2]**
Base_AllCZ_FixedWindowU34	Vertical fenestration Fixed window N/A	NFRC	Manufactured	600	0.34	0.22	0.42	N
Glazed Door	Vertical fenestration Glazed door N/A	NFRC	Manufactured	42	0.45	0.23	0.17	N

[1] Notes: Newly installed fenestration shall have a certified NFRC Label Certificate or use the CEC default tables found in Table 110.6-A and Table 110.6-B. Center of Glass (COG) values are for the glass-only, determined by the manufacturer, and are shown for ease of verification. Site-built fenestration values are calculated per Nonresidential Appendix NA6 and are used in the analysis.

[2] Status: N - New, A - Altered, E - Existing

H1. DRY SYSTEM EQUIPMENT (FURNACES, AIR HANDLING UNITS, HEAT PUMPS, VRF, ECONOMIZERS ETC.)

01	02	03	04	05	06	07	08	09	10	11	12
			Heating				**Cooling**				
Equipment Name	**Equipment Type**	**Qty**	**Total Heating Output (kBtu/h)**	**Supp Heat Output (kBtu/h)**	**Efficiency Unit**	**Efficiency**	**Total Cooling Output (kBtu/h)**	**Efficiency Unit**	**Efficiency**	**Economizer Type (if present)**	**Status[1]**
CoreZnPSZ AirSys	Single Zone Heat Pump (SZHP) Air System	1	33.82	28.96	COP HSPF	3.2 8	31.12	EER SEER	11.4 14	No Economizer	N
Perim1ZnPSZ AirSys	Single Zone Heat Pump (SZHP) Air System	1	36.45	26.08	COP HSPF	3.2 8	33.54	EER SEER	11.4 14	Fixed DB	N

[1] Status: N - New, A - Altered, E - Existing

H1. DRY SYSTEM EQUIPMENT (FURNACES, AIR HANDLING UNITS, HEAT PUMPS, VRF, ECONOMIZERS ETC.)

01	02	03	04	05	06	07	08	09	10	11	12
Equipment Name	Equipment Type	Qty	Heating				Cooling			Economizer Type (if present)	Status[1]
			Total Heating Output (kBtu/h)	Supp Heat Output (kBtu/h)	Efficiency Unit	Efficiency	Total Cooling Output (kBtu/h)	Efficiency Unit	Efficiency		
Perim2ZnPSZ AirSys	Single Zone Heat Pump (SZHP) Air System	1	20.61	15.21	COP HSPF	3.2 8	18.96	EER SEER	11.4 14	No Economizer	N
Perim3ZnPSZ AirSys	Single Zone Heat Pump (SZHP) Air System	1	33.51	23.05	COP HSPF	3.2 8	30.84	EER SEER	11.4 14	No Economizer	N
Perim4ZnPSZ AirSys	Single Zone Heat Pump (SZHP) Air System	1	24.34	16.55	COP HSPF	3.2 8	22.4	EER SEER	11.4 14	No Economizer	N

[1] Status: N - New, A - Altered, E - Existing

H3. NONRESIDENTIAL / COMMON USE AREA FAN SYSTEMS SUMMARY

01	02	03	04	05	06	07	08	09	10	11	12	13
Name or Item Tag	Qty	Design OA CFM	Supply Fan				Return / Relief Fan					Status[1]
			CFM	Power	Power Units	Control	Fan Type	CFM	Power	Power Units	Control	
CoreZnPSZ AirSys	1	241.63	1,097.68	0.74	W/cfm	Constant Vol	N/A	N/A	N/A	N/A	N/A	N
Perim1ZnPSZ AirSys	1	183.18	1,100.9	0.74	W/cfm	Constant Vol	N/A	N/A	N/A	N/A	N/A	N
Perim2ZnPSZ AirSys	1	108.66	635.42	0.74	W/cfm	Constant Vol	N/A	N/A	N/A	N/A	N/A	N
Perim3ZnPSZ AirSys	1	183.18	901.91	0.74	W/cfm	Constant Vol	N/A	N/A	N/A	N/A	N/A	N
Perim4ZnPSZ AirSys	1	108.66	723.48	0.74	W/cfm	Constant Vol	N/A	N/A	N/A	N/A	N/A	N

[1] Status: N - New, A - Altered, E - Existing

H8. SYSTEM SPECIAL FEATURES

01	02	03	04
System Name	**Equipment Type**	**Interlocks per 140.4(n)[1]**	**Other Special Features and Controls**
Perim1ZnPSZ AirSys	Single Zone Heat Pump (SZHP) Air System	Yes	Fixed DB
SHWFluidSysElec	Service Hot Water	N/A	Fixed Temperature Control

Notes: This table includes controls related to the performance path only. For projects using the prescriptive path, mandatory and prescriptive controls requirements are documented on the NRCC-MCH-E.

[1] Yes = interlocks are provided, No = interlocks are not provided, NA means no operable openings.

H9. NONRESIDENTIAL / COMMON USE AREA & HOTEL/MOTEL VENTILATION

01	02	03	04	05	06	07
Zone Name	**Mechanical Ventilation**				**Conditioned Area (sf)**	**DCV or Occupant Sensor Controls, or Both**
	Ventilation Function	**# of People**	**Supply OA CFM**	**Exhaust CFM**		
Core_ZN Thermal Zone	Office - Office space	8.05	241.63	0	1610.9	N/A
Perimeter_ZN_1 Thermal Zone	Office - Office space	6.11	183.18	0	1221.17	N/A
Perimeter_ZN_2 Thermal Zone	Office - Office space	3.62	108.66	0	724.41	N/A
Perimeter_ZN_3 Thermal Zone	Office - Office space	6.11	183.18	0	1221.17	N/A
Perimeter_ZN_4 Thermal Zone	Office - Office space	3.62	108.66	0	724.41	N/A

H11. ZONAL SYSTEM AND TERMINAL UNIT SUMMARY

01	02	03	04	05	06	07	08	09	10	11	12
System ID	**System Type**	**Qty**	**Rated Capacity (kBtuh)**		**Airflow (cfm)**			**Fan**			**VSD**
			Heating	**Cooling**	**Design**	**MIn.**	**Min. Ratio**	**Power**	**Power Units**	**Cycles**	
CoreZn TU	Uncontrolled	1	N/A	N/A	1,097.68	N/A	0	N/A	N/A	N/A	☐

H11. ZONAL SYSTEM AND TERMINAL UNIT SUMMARY

01	02	03	04	05	06	07	08	09	10	11	12
System ID	System Type	Qty	Rated Capacity (kBtuh)		Airflow (cfm)			Fan			VSD
			Heating	Cooling	Design	MIn.	Min. Ratio	Power	Power Units	Cycles	
Perim1 TU	Uncontrolled	1	N/A	N/A	1,100.9	N/A	0	N/A	N/A	N/A	☐
Perim2 TU	Uncontrolled	1	N/A	N/A	635.42	N/A	0	N/A	N/A	N/A	☐
Perim3 TU	Uncontrolled	1	N/A	N/A	901.91	N/A	0	N/A	N/A	N/A	☐
Perim4 TU	Uncontrolled	1	N/A	N/A	723.48	N/A	0	N/A	N/A	N/A	☐

I1. WATER HEATER EQUIPMENT SUMMARY

01	02	03	04	05	06	07	08	09	10	11	12	13	14
Name	Heater Element Type	Tank Type	Qty	Tank Vol (gal)	Rated Input	Rated Input Unit	Efficiency	Efficiency Unit	Tank Insulation R-value Int/Ext	Standby Loss Fraction	1st Hr. Rating or Flow Rate (gal)	Heat Pump Type	Tank Location or Ambient Condition
WaterHeaterElec	Electricity	Storage	1	30	8.74	kW	0.92	UEF	N/A	N/A	60	N/A	N/A

K1. INDOOR CONDITIONED LIGHTING GENERAL INFO

01	02	03	04	05	06
Occupancy Type[1]	Conditioned Floor Area[2] (ft^2)	Installed Lighting Power (Watts)	Lighting Control Credits (Watts)	Additional (Custom) Allowance	
				Area Category Footnotes (Watts)	Area Category Footnotes (Watts)
Office (250 square feet)	5502.06	3301.24	0	0	0
Building Totals:	**5502.06**	**3301.24**	**0**	**0**	**0**

[1]See Table 140.6-C

[2]See NRCC-LTI--E for unconditioned spaces

[3]Lighting information for existing spaces modeled is not included in this table

K4. INDOOR CONDITIONED LIGHTING MANDATORY LIGHTING CONTROL
See NRCC-LTI-E for mandatory controls

L. DECLARATION OF REQUIRED CERTIFICATES OF INSTALLATION	
Selections made by Documentation Author indicate which Certificates of Installation must be submitted for the features to be recognized for compliance. These documents must be retained and provided to the building inspector during construction and can be found online	
Building Component	**Form/Title**
Envelope	NRCI-ENV-E - Envelope (for all buildings)
Mechanical	NRCI-MCH-E - For all buildings with Mechanical Systems
Plumbing	NRCI-PLB-E - For all buildings with Plumbing Systems
	NRCI-SAB-E - Solar Water Heating, PV and Battery Storage Systems
Indoor Lighting	NRCI-LTI-E - Indoor Lighting (for all buildings)

M. DECLARATION OF REQUIRED CERTIFICATES OF ACCEPTANCE	
Selections made by Documentation Author indicate which Certificates of Acceptance must be submitted for the features to be recognized for compliance. These documents must be provided to the building inspector during construction and must be completed through an Acceptance Test Technician Certification Provider (ATTCP).	
Building Component	**Form/Title & System Name(s)**
Envelope	NRCA-ENV-02-F - NRFC label verification for fenestration
Indoor Lighting	NRCA-LTI-02-A - Occupancy Sensors and Automatic Time Switch Controls.
Indoor Lighting	NRCA-LTI-03-A - Automatic Daylight Controls.
Mechanical	NRCA-MCH-02-A - Outdoor Air must be submitted for all newly installed HVAC units. Note: MCH-02-A can be performed in conjunction with MCH-07-A Supply Fan VFD Acceptance (if applicable) since testing activities overlap
	CoreZnPSZ AirSys, Perim1ZnPSZ AirSys, Perim2ZnPSZ AirSys, Perim3ZnPSZ AirSys and Perim4ZnPSZ AirSys.
Mechanical	NRCA-MCH-03-A - Constant Volume Single Zone HVAC
	CoreZnPSZ AirSys, Perim1ZnPSZ AirSys, Perim2ZnPSZ AirSys, Perim3ZnPSZ AirSys and Perim4ZnPSZ AirSys.
Mechanical	NRCA-MCH-05-A - Air Economizer Controls
	Perim1ZnPSZ AirSys
Mechanical	NRCA-MCH-12-A FDD for Packaged Direct Expansion Units
	Perim1ZnPSZ AirSys

N. DECLARATION OF REQUIRED CERTIFICATES OF VERIFICATION

Selections made by Documentation Author indicate which Certificates of Verification must be submitted for the features to be recognized for compliance. These documents must be retained and provided to the building inspector during construction and can be found online

Building Component	Form/Title
Mechanical	NRCV-MCH-27 Indoor Air Quality & Mechanical Ventilation

Documentation Author's Declaration Statement

1. I certify that this Certificate of Compliance documentation is accurate and complete.	
Documentation Author Name:	Documentation Author Signature:
Company:	Signature Date:
Address:	CEA/HERS Certification Identification (if applicable):
City/State/Zip: ,	Phone:

Responsible Person's Declaration statement

I certify the following under penalty of perjury, under the laws of the State of California:

1. The information provided on this Certificate of Compliance is true and correct.
2. I am eligible under Division 3 of the Business and Professions Code to accept responsibility for the building design or system design identified on this Certificate of Compliance (responsible designer)
3. The energy features and performance specifications, materials, components, and manufactured devices for the building design or system design identified on this Certificate of Compliance conform to the requirements of Title 24, Part 1 and Part 6 of the California Code of Regulations.
4. The building design features or system design features identified on this Certificate of Compliance are consistent with the information provided on other applicable compliance documents, worksheets, calculations, plans and specifications submitted to the enforcement agency for approval with this building permit application.
5. I understand that a registered copy of this Certificate of Compliance shall be made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to accomplish this requirement.
6. I understand that a registered copy of this Certificate of Compliance is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to accomplish these requirements.

Responsible Designer Name:	Responsible Designer Signature:	
Company:		
Address:	Date Signed:	
City/State/Zip: ,	License #:	
Phone:	Title:	Scope: